


NON CONFORMITY REGISTER		NC Opening				NC Resolution	
#	Type	Detected by (LHS)	Date of Detection	Supplier	NC Description	Action	Expected date for closure

Contractor	MECHANICAL COMPLETION AND COMMISSIONING STATUS					COMPLETION CERTIFICATE STATUS			
	Item	UNIT	TOTAL QTY	COMPLETED	PROGRESS	Certificate Name	Total	Signed	Remaining
WFO - Circuits Collection Line	ea.	24	0	0%	Turbine Deliver Completed	24	0	24	0%
WFO - Walk Down (go/no-go list issued)	ea.	24	0	0%	Foundation Completion	24	0	24	0%
WFO MCC (Issued by BOP Contractor)	ea.	24	0	0%	WFO Mechanical Completion	24	0	24	0%
WFO MCC (Signed by EOP)	ea.	24	0	0%	Reliability Test	24	0	24	0%
WFO MCC (Issued/signed by Supplier)	ea.	24	0	0%	Commissioning	24	0	24	0%
WFO Pre-Commissioning	ea.	24	0	0%	OSCC Completion	3	0	3	0%
WFO Commissioning	ea.	24	0	0%	Substation Mechanical Completion	1	0	1	0%
WFO Reliability Run Test Finalized	ea.	24	0	0%	O&M Building Completion	1	0	1	0%
Substation Commissioning	ea.	1	0	0%	Substantial BOP Completion	1	0	1	0%
First Synchronization	ea.	1	0	0%	Substantial Substation Completion	1	0	1	0%
Additional Capacity Declaration	ea.	1	0	0%	Final Completion	1	0	1	0%

WEATHER DELAYS				NUMBER OF SHIFTS CONSIDERED AS "WEATHER DELAY DAY"			
	Wind	Rain / Snow / Fog	Lightning	Ice			
BOP Erection	0	0	0	0			
Turbine Erection	0	0	0	0			
WFO Services	0	0	0	0			
Substation	0	0	0	0			
Transmission Line	0	0	0	0			
Commissioning	0	0	0	0			

PREVIOUS DAY ON-SITE HEAD COUNT		SITE GPS COORDINATES	
Item	Count	Item	Count
Enel Green Power	0	LAT	O&M Building
BOP Contractor and Subs	92	LONG	Substation
Turbine Supplier	0	LAT	
Substation Contractor and Subs	0	LONG	ROI
TOTAL	92	LAT	
		LONG	

10 DAY WEATHER FORECAST



The chart displays a 10-day forecast with the following trends:

- Temperature:** Fluctuates between approximately 60°F and 80°F.
- Precipitation:** Shows several days with light rain (0.1 to 0.5 inches).
- Wind Speed:** Generally ranges from 5 to 15 mph.