



Friday, July 12, 2019



WHITNEY HILL WIND FARM  
24 WTG's  
21 GE 2.8 MW & 3 GE 2.3 MW  
65 MW Capacity



Substantial Completion

Friday, November 15, 2019

COB

Monday, December 23, 2019

TODAY'S WEATHER FORECAST														
Conditions	Sunny	Wind Direction	N	Wind Speed	4 mph	Dew Point	62%	Temperature	High 87	Low 64	Humidity	64%	Precipitation	0%
<b>SAFETY</b>														
-	met w/Dunn to discuss proper PPE											<b>ENVIRONMENTAL</b>		
-	alert staff to extended days due to delivery schedules											-		
-	heightened awareness to wildlife											-		
<b>DAILY HIGHLIGHTS</b>														
-	public roads: cement stabilization 1400; install stone base 300-1750 to 1842 (add rock); culverts RCP 93 & 43											<b>PUBLIC ROADS CLOSURES</b>		
-	access roads: temp access road add'd - 713											-		
-	substation: pass - to begin additional fill; collection lines; locate, flag and paint											-		
-												-		
<b>WORK PROGRESS (AS OF COB LAST WORKING DAY)</b>														
ACTIVITY	UNIT	TOTAL QUANTITIES			COMPLETED ACTUAL QTY	REMAINING QUANTITY	WEIGHT (%)	COMPLETED ACTUAL WEIGHTED (%)	COMPLETED LAST WORKDAY		LOCATIONS TO COMPLETE			
		PLANNED	CONFIRMED						LOCATIONS	ACTUAL QTY	TODAY	NEXT WORKDAY		
<b>Access Roads Overall Completion</b>														
				0 LF	37,418 LF	100%	10%							
Road Cut	CY	5,816	5,816	751	5085	20%	13%							
Road Fill	CY	1,973	1,973	281	1691	30%	14%							
Cement Stabilization	CY	15,976	15,976	2356	13621	30%	14%							
Road Capping	CY	6,091	6,091	0	6091	30%	0%							
CREWS: 0 HEADCOUNT: 0														
<b>Public Roads Overall Completion</b>														
				0 LF	63,191 LF	100%	5%							
Cement Stabilization	CY	43,998	43,998	7187	36811	30%	16%							
Road Capping	CY	15,780	15,780	0	15780	30%	0%							
Blotumous Surface Treatment	MCY	131,951	131,951	0	131951	40%	0%							
CREWS: 0 HEADCOUNT: 0														
<b>Foundations Overall Completion</b>														
				0 Found.	24 Found.	100%	0%							
Pad Clearing (location)	ea.	24	24	0	24	5%	0%							
Excavation	ea.	24	24	0	24	10%	0%							
Soil grouting / Subgrade compaction	ea.	24	24	0	24	10%	0%							
Mud Mat (Lean concrete)	ea.	24	24	0	24	5%	0%							
Foundation Rebar	ea.	24	24	0	24	15%	0%							
Boil cage	ea.	24	24	0	24	10%	0%							
Grounding installation	ea.	24	24	0	24	5%	0%							
Base section pour	ea.	24	24	0	24	10%	0%							
Preferential section pour	ea.	24	24	0	24	5%	0%							
Foundations Backfilled	ea.	24	24	0	24	10%	0%							
Ground Resistivity Testing	ea.	24	24	0	24	5%	0%							
Crane Pad	ea.	24	24	0	24	10%	0%							
CREWS: 0 HEADCOUNT: 0														
<b>Substation Overall Completion</b>														
					97% Remain	100%	3%							
General	%	100%	100%	15%	85%	20.0%	15%							
Control / GIS Building	%	100%	100%	0%	100%	7.5%	0%							
SCADA Building	%	100%	100%	0%	100%	2.5%	0%							
Foundations	%	100%	100%	0%	100%	20.0%	0%							
EM Works: High Voltage (HV)	%	100%	100%	0%	100%	15.0%	0%							
EM Works: Medium/Low Voltage (MV/LV)	%	100%	100%	0%	100%	15.0%	0%							
Pre-Commissioning: General	%	100%	100%	0%	100%	5.0%	0%							
Pre-Commissioning: High Voltage (HV)	%	100%	100%	0%	100%	5.0%	0%							
Pre-Commissioning: Medium/Low Voltage (MV/LV)	%	100%	100%	0%	100%	5.0%	0%							
CREWS: 0 HEADCOUNT: 0														
<b>O&amp;M Building Overall Completion (if applicable)</b>														
					100% Remain	100%	0%							
O&M Building	%	100%	100%	0%	100%	100%	0%							
<b>Collection System Overall Completion</b>														
				0 LF	600 LF	100%	0%							
Row clearing	LF	3,200	600	0	600	2%	0%							
MV Trench Excavation	LF	3,200	600	0	600	5%	0%							
MV Cable Splices	ea.	320	60	0	60	3%	0%							
Fiber Optic Installation	ea.	3,200	600	0	600	5%	0%							
Fiber Optic Terminations / Splices	ea.	320	60	0	60	5%	0%							
Fiber Optic Testing	ea.	32	6	0	6	8%	0%							
MV Cable Installation & Backfill	LF	3,200	600	0	600	15%	0%							
Bases	ea.	160	30	0	30	15%	0%							
MV Terminations	ea.	160	30	0	30	5%	0%							
Junction Boxes	ea.	80	15	0	15	5%	0%							
PMT Vault Installation	ea.	32	6	0	6	2%	0%							
PMT Installation	ea.	32	6	0	6	2%	0%							
PMT Testing	ea.	32	6	0	6	15%	0%							
PD / VLF Testing	ea.	16	3	0	3	5%	0%							
Grounding System Testing	ea.	32	6	0	6	3%	0%							
CREWS: 0 HEADCOUNT: 0														
<b>WTG Erection &amp; Mechanical Overall Completion</b>														
				0 Turbines	24 Turbines	100%	0%							
Switchgear or DTE	ea.	24	24	0	24	10%	0%							
Base Section Erected	ea.	24	24	0	24	10%	0%							
Lower Mid Section Erected	ea.	24	24	0	24	5%	0%							
Upper Mid Section Erected	ea.	24	24	0	24	5%	0%							
Gridding	ea.	24	24	0	24	10%	0%							
Top Section Erected	ea.	24	24	0	24	10%	0%							
Rotor Assembly	ea.	24	24	0	24	10%	0%							
Nacelle Installation	ea.	24	24	0	24	10%	0%							
Hub-Blades Set Installation	ea.	24	24	0	24	10%	0%							
Tower Wiring	ea.	24	24	0	24	10%	0%							
Mechanical Walkdown (Punch list issued)	ea.	24	24	0	24	10%	0%							
CREWS: 0 HEADCOUNT: 0														
<b>Turbine Commissioning</b>														
				0 Turbines	24 Turbines	100%	0%							
Pre-Commissioned (Cold)	ea.	24	24	0	24	30%	0%							
Turbine Commissioned On Grid	ea.	24	24	0	24	40%	0%							
Reliability Test Certificate Received	ea.	24	24	0	24	30%	0%							
CREWS: 0 HEADCOUNT: 0														
<b>Commissioning</b>														
					100% Remain	100%	0%							
HV Connection Lines	%	100%	100%	0.0%	100%	8.0%	0%							
Delivery Substation	%	100%	100%	0.0%	100%	8.0%	0%							
Step-Up Substation	%	100%	100%	0.0%	100%	25.5%	0%							
ICT Communication System	%	100%	100%	0.0%	100%	8.0%	0%							
SCADA System	%	100%	100%	0.0%	100%	10.0%	0%							
Circuits Commissioning	%	100%	100%	0.0%	100%	24.0%	0%							
Transmission Line	%	100%	100%	0.0%	100%	10.0%	0%							
Completion and Performance Test	%	100%	100%	0.0%	100%	6.5%	0%							
CREWS: 0 HEADCOUNT: 0														



