



Friday, July 19, 2019



WHITNEY HILL WIND FARM
24 WTG's
21 GE 2.8 MW & 3 GE 3.3 MW
65 MW Capacity



Substantial Completion

Friday, November 15, 2019

CDD

Monday, December 23, 2019


NON CONFORMITY REGISTER									
Identification		NC Opening				NC Resolution			
#	Type	Detected by (Unit)	Date of Detection	Supplier	NC Description	Action	Expected date for closure	Resolution validated by	

Contractor	MECHANICAL COMPLETION AND COMMISSIONING STATUS					COMPLETION CERTIFICATES STATUS				
	Stage	UNIT	TOTAL QTY	COMPLETED	PROGRESS	Certificate Name	Total	Signed	Remaining	Progress
WTG - Linerless (Commission Line)	ea.	3	0	0%	Turbine Delivery Completed	24	0	24	0%	
WTG - Work Down (Launch Test Issued)	ea.	24	0	0%	Foundation Completion	24	0	24	0%	
WTG MCC (Issued by BOP Contractor)	ea.	24	0	0%	WTG Mechanical Completion	24	0	24	0%	
WTG MCC (Signed by EGP)	ea.	24	0	0%	Reliability Test	24	0	24	0%	
WTG MCC (Issued/Signed by Supplier)	ea.	24	0	0%	Commissioning	24	0	24	0%	
WTG Pre-Commissioning	ea.	24	0	0%	USCC Completion	3	0	3	0%	
WTG Commissioning	ea.	24	0	0%	Substation Mechanical Completion	1	0	1	0%	
WTG Reliability Run Test Finalized	ea.	24	0	0%	DBM Building Completion	1	0	1	0%	
Substation Commissioning	%	1	0	0%	Substantial BOP Completion	1	0	1	0%	
First Synchronization	ea.	1	0	0%	Substantial Substation Completion	1	0	1	0%	
Additional Capacity Declaration	ea.	1	0	0%	Final Completion	1	0	1	0%	

WEATHER DELAYS	NUMBER OF SHIFTS CONSIDERED AS "WEATHER DELAY DAY"			
	Wind	Rain/Snow/Fog	Lightning	Ice
BOP Civil	0	0	0	0
Turbine Erection	0	0	0	0
WTG Deliveries	0	0	0	0
Substation	0	0	0	0
Transmission Line	0	0	0	0
Commissioning	0	0	0	0

PREVIOUS DAY ON-SITE HEAD COUNT	
Enel Green Power	3
BOP Contractor and Subs	65
Turbine Supplier	0
Substation Contractor and Subs	0
TOTAL	78

SITE GPS COORDINATES	
O&M Building	
LAT	
LONG	
Substation	
LAT	
LONG	
POI	
LAT	
LONG	



Total Project Hours	0
----------------------------	----------