

TODAY'S WEATHER FORECAST														
Conditions	Sunny	Wind Direction	N	Wind Speed	2 mph	Dew Point	77%	Temperature	High 96	Low 75	Humidity	88%	Precipitation	0%

SAFETY										
ALERT - Excessive Heat Warning - take cooling breaks and stay hydrated - proper PPE for delivery drivers - AHA housekeeping										
ENVIRONMENTAL										
n/a										
DAILY HIGHLIGHTS										
public roads: continued work on box culvert #1 access roads: clear at 12S & 12T. Cement stabilization: 16 & 17 foundations: strip topsoil at 11 & 12D. Excavations begin @ 18										
PUBLIC ROADS CLOSURES										
culverts: 400' from 1842 Ave to 200 St from 7/16 to 7/19; asphalt and culverts on 2000 Ave from I-121 to 400 St from 7/16 to 7/17; culverts 1842 Ave from I-121 to 300 St from 7/16 to 7/18; box culvert installation on 1842 Ave from 400 St - 300 St on 7/16 to 7/20; cement stabilization: 132S Ave from 14 - 27S St on 7/16 to 7/17; 27S St from 132S Ave - 1400 Ave on 7/16 to 7/16; 1400 Ave from 27S St to 200 St from 7/16 to 7/19 cement stabilization continued: 200 St from 1400 Ave - 1500 Ave on 7/16 to 7/18; 1750 Ave from 300 St - 400 St from 7/16 to 7/20; and 3000 St from 1750 Ave - E of 1842 Ave from 7/16 to 7/24										

WORK PROGRESS (AS OF COB LAST WORKING DAY)

ACTIVITY	UNIT	TOTAL QUANTITIES		COMPLETED ACTUAL QTY	REMAINING QUANTITY	WEIGHT (%)	COMPLETED ACTUAL WEIGHTED (%)	COMPLETED LAST WORKDAY		LOCATIONS TO COMPLETE	NEXT WORKDAY
		PLANNED	CONFIRMED					LOCATIONS	ACTUAL QTY		
Access Roads Overall Completion											
				0 LF	37,418 LF	100%	100%				
Road Cut	CY	6,222	6,222	711	5491	20%	12%	0	0		
Road Fill	CY	1,973	1,973	207	1,666	20%	14%	0	0		
Cement Stabilization	CY	15,976	15,976	2,365	13,611	30%	24%	0	0		
Road Capping	CY	6,091	6,091	0	6,091	30%	0%	0	0		
CREWS: 0 HEADCOUNT: 0											
Public Roads Overall Completion											
				0 LF	63,193 LF	100%	13%				
Cement Stabilization	CY	42,352	42,352	1883	23470	30%	45%	0	0		
Road Capping	CY	15,789	15,789	0	15,789	30%	0%	0	0		
Bituminous Surface Treatment	SDY	131,951	131,951	0	131,951	40%	0%	0	0		
CREWS: 0 HEADCOUNT: 0											

Foundations Overall Completion											
				0 Found.	24 Found.	100%	0%				
Pad Clearing (location)	ea	24	24	0	24	5%	0%	0	0		
Excavation	ea	24	24	0	24	10%	0%	0	0		
Soil grouting / Subgrade compaction	ea	24	24	0	24	10%	0%	0	0		
Mud Mat (lean concrete)	ea	24	24	0	24	5%	0%	0	0		
Foundation Rebar	ea	24	24	0	24	15%	0%	0	0		
Bolt cage	ea	24	24	0	24	10%	0%	0	0		
Grounding installation	ea	24	24	0	24	5%	0%	0	0		
Base section pour	ea	24	24	0	24	10%	0%	0	0		
Radial section pour	ea	24	24	0	24	5%	0%	0	0		
Foundations Backfilled	ea	24	24	0	24	10%	0%	0	0		
Ground Resistivity Testing	ea	24	24	0	24	5%	0%	0	0		
Cross Pad	ea	24	24	0	24	10%	0%	0	0		
CREWS: 0 HEADCOUNT: 0											

Substation Overall Completion											
				97% Remain	100%	3%					
General	%	100%	100%	10%	85%	20.0%	15%	0.0%			
Control / GIS Building	%	100%	100%	0%	100%	7.5%	0%	0.0%			
CADA Building	%	100%	100%	0%	100%	7.5%	0%	0.0%			
Foundations	%	100%	100%	0%	100%	20.0%	0%	0.0%			
EM Works: High Voltage (HV)	%	100%	100%	0%	100%	15.0%	0%	0.0%			
EM Works: Medium/Low Voltage (MV/LV)	%	100%	100%	0%	100%	15.0%	0%	0.0%			
Pre-Commissioning: General	%	100%	100%	0%	100%	5.0%	0%	0.0%			
Pre-Commissioning: High Voltage (HV)	%	100%	100%	0%	100%	5.0%	0%	0.0%			
Pre-Commissioning: Medium/Low Voltage (MV/LV)	%	100%	100%	0%	100%	5.0%	0%	0.0%			
CREWS: 0 HEADCOUNT: 0											

O&M Building Overall Completion (if applicable)											
				100% Remain	100%	0%					
O&M Building	%	100%	100%	0%	100%	0%	0%	0	0		
CREWS: 0 HEADCOUNT: 0											

Collection System Overall Completion											
				0 LF	600 LF	100%	0%				
Row Clearing	LF	3,200	600	0	600	2%	0%	0	0		
MV Trench Excavation	LF	3,200	600	0	600	5%	0%	0	0		
MV Cable Splices	ea	300	60	0	60	3%	0%	0	0		
Fiber Optic Installation	ea	3,200	600	0	600	5%	0%	0	0		
Fiber Optic Terminations / Splices	ea	140	60	0	60	5%	0%	0	0		
Fiber Optic Testing	ea	64	12	0	12	8%	0%	0	0		
MV Cable Installation & Backfill	LF	3,200	600	0	600	15%	0%	0	0		
Bores	ea	140	30	0	30	15%	0%	0	0		
MV Terminations	ea	160	30	0	30	5%	0%	0	0		
Junction Boxes	ea	80	15	0	15	5%	0%	0	0		
PMFT Vault Installation	ea	32	6	0	6	7%	0%	0	0		
PMFT Installation	ea	32	6	0	6	2%	0%	0	0		
PMFT Testing	ea	32	6	0	6	15%	0%	0	0		
PD / VLF Testing	ea	16	3	0	3	5%	0%	0	0		
Grounding System Testing	ea	32	6	0	6	3%	0%	0	0		
CREWS: 0 HEADCOUNT: 0											

WTG Erection & Mechanical Overall Completion											
				0 Turbines	24 Turbines	100%	0%				
Switchgear or DTE	ea	24	24	0	24	10%	0%	0	0		
Base Section Erected	ea	24	24	0	24	10%	0%	0	0		
Lower Mid Section Erected	ea	24	24	0	24	5%	0%	0	0		
Upper Mid Section Erected	ea	24	24	0	24	5%	0%	0	0		
Grouting	ea	24	24	0	24	10%	0%	0	0		
Top Section Erected	ea	24	24	0	24	10%	0%	0	0		
Rotor Assembly	ea	24	24	0	24	10%	0%	0	0		
Nacelle Installation	ea	24	24	0	24	10%	0%	0	0		
Hub-Blade Set Installation	ea	24	24	0	24	10%	0%	0	0		
Tower Wiping	ea	24	24	0	24	10%	0%	0	0		
Mechanical Walkdown (Punch list issued)	ea	24	24	0	24	10%	0%	0	0		
CREWS: 0 HEADCOUNT: 0											

Turbine Commissioning											
				0 Turbines	24 Turbines	100%	0%				
Pre-Commissioned (Cold)	ea	24	24	0	24	30%	0%	0	0		
Turbine Commissioned On Grid	ea	24	24	0	24	40%	0%	0	0		
Reliability Test Certificate Received	ea	24	24	0	24	30%	0%	0	0		
CREWS: 0 HEADCOUNT: 0											

Commissioning											
				100% Remain	100%	0%					
11k Collection Lines	%	100%	100%	0.0%	100%	8.0%	0%	0.0%			
Delivery Substation	%	100%	100%	0.0%	100%	8.0%	0%	0.0%			
Step-Up Substation	%	100%	100%	0.0%	100%	25.5%	0%	0.0%			
11k Communication System	%	100%	100%	0.0%	100%	8.0%	0%	0.0%			
CADA System	%	100%	100%	0.0%	100%	10.0%	0%	0.0%			
Circuits Commissioning	%	100%	100%	0.0%	100%	24.0%	0%	0.0%			
Transmission Line	%	100%	100%	0.0%	100%	10.0%	0%	0.0%			
Completion and Performance Test	%	100%	100%	0.0%	100%	6.5%	0%	0.0%			
CREWS: 0 HEADCOUNT: 0											

NON CONFORMITY REGISTER									
Identification		NC Opening				NC Resolution			
#	Type	Detected by (Unit)	Date of Detection	Supplier	NC Description	Action	Expected date for closure	Resolution validated by	

Contractor	MECHANICAL COMPLETION AND COMMISSIONING STATUS					COMPLETION CERTIFICATES STATUS				
	Stage	UNIT	TOTAL QTY	COMPLETED	PROGRESS	Certificate Name	Total	Signed	Remaining	Progress
	WTG - Circuits (Commission Line)	ea.	3	0	0%	Turbine Delivery Completed	24	0	24	0%
	WTG - Work Down (Launch Test Issued)	ea.	24	0	0%	Foundation Completion	24	0	24	0%
	WTG MCC (Issued by BOP Contractor)	ea.	24	0	0%	WTG Mechanical Completion	24	0	24	0%
	WTG MCC (Signed by EGRP)	ea.	24	0	0%	Reliability Test	24	0	24	0%
	WTG MCC (Issued/Signed by Supplier)	ea.	24	0	0%	Commissioning	24	0	24	0%
	WTG Pre-Commissioning	ea.	24	0	0%	USCC Completion	3	0	3	0%
	WTG Commissioning	ea.	24	0	0%	Substation Mechanical Completion	1	0	1	0%
	WTG Reliability Run Test Finalized	ea.	24	0	0%	D&M Building Completion	1	0	1	0%
	Substation Commissioning	%	1	0	0%	Substantial BOP Completion	1	0	1	0%
	First Synchronization	ea.	1	0	0%	Substantial Substation Completion	1	0	1	0%
	Additional Capacity Declaration	ea.	1	0	0%	Final Completion	1	0	1	0%

WEATHER DELAYS	NUMBER OF SHIFTS CONSIDERED AS "WEATHER DELAY DAY"			
	Wind	Rain / Snow / Fog	Lightning	Ice
BOP Civil	0	1	0	0
Turbine Erection	0	0	0	0
WTG Deliveries	0	0	0	0
Substation	0	0	0	0
Transmission Line	0	0	0	0
Commissioning	0	0	0	0

PREVIOUS DAY ON-SITE HEAD COUNT	
Enel Green Power	3
BOP Contractor and Subs	65
Turbine Supplier	0
Substation Contractor and Subs	0
TOTAL	78
Total Project Hours	0

SITE GPS COORDINATES	
D&M Building	
LAT	
LONG	
Substation	
LAT	
LONG	
POI	
LAT	
LONG	

