



Monday, July 22, 2019



WHITNEY HILL WIND FARM
24 WIG's
21 GE 2.8 MW & 3 GE 2.3 MW
65 MW Capacity



Substantial Completion

Friday, November 15, 2019

CDD

Monday, December 23, 2019

TODAY'S WEATHER FORECAST														
Conditions	Sunny	Wind Direction	N	Wind Speed	2 mph	Dew Point	63%	Temperature	High 80	Low 55	Humidity	77%	Precipitation	20%
SAFETY														
- William Charles orientation														
- Multiple crew awareness - importance of JHA's														
- request wash out installation review														
DAILY HIGHLIGHTS														
- public roads: cement stabilization @ 2000; box culvert - 15 (end section); 81														
- access roads: clean at 117, 122 & 123 (226-23 landowner verification required); berm access radii @ T3														
- foundations: strip topsoil at T3 & T18; excavate @ T8; rebar delivery @ T9; substation earthwork - place & compact														
PUBLIC ROADS CLOSURES														
- culverts: 400' from 1842 Ave to 200 St from 7/16 to 7/19; asphalt and culverts on 2000 Ave from IL 121 to 400 St from 7/16 to 7/17; culverts 1842 Ave from IL 121 to 300 St from 7/16 to 7/18;														
- box culvert installation on 1842 Ave from 400 St - 300 St on 7/16 to 7/17; cement stabilization: 1325 Ave from 14 - 275 St on 7/16 to 7/17; 275 St from 1325 Ave - 1400 Ave on 7/16 to 7/16; 1400 Ave from 275 St to 200 St from 7/16 to 7/19														
- cement stabilization continued: 200 St from 1400 Ave - 1500 Ave on 7/16 to 7/18; 1500 Ave from 300 St - 400 St from 7/16 to 7/20; and 3000 St from 1750 Ave - E of 1842 Ave from 7/16 to 7/24														
WORK PROGRESS (AS OF COB LAST WORKING DAY)														
ACTIVITY	UNIT	TOTAL QUANTITIES		COMPLETED ACTUAL QTY	REMAINING QUANTITY	WEIGHT (%)	COMPLETED ACTUAL WEIGHTED (%)	COMPLETED LAST WORKDAY	LOCATIONS	ACTUAL QTY	TODAY	LOCATIONS TO COMPLETE		NEXT WORKDAY
Access Roads Overall Completion														
Road Cut	CY	6,222	6,222	0	37,418	0%	0%	0		0				
Road Fill	CY	1,973	1,973	0	27,452	0%	0%	0		0				
Cement Stabilization	CY	15,976	15,976	0	2,305	0%	0%	0		0				
Road Capping	CY	6,091	6,091	0	6,091	0%	0%	0		0				
CREWS: 0 HEADCOUNT: 0														
Public Roads Overall Completion														
Cement Stabilization	CY	42,352	42,352	0	63,193	0%	0%	0		0				
Road Capping	CY	15,780	15,780	0	41,780	0%	0%	0		0				
Bituminous Surface Treatment	SDY	131,951	131,951	0	131,951	0%	0%	0		0				
CREWS: 0 HEADCOUNT: 0														
Foundations Overall Completion														
Foundations Overall Completion	ea	24	24	0	24	0%	0%	0		0				
Pad Clearing (location)	ea	24	24	0	24	0%	0%	0		0				
Excavation	ea	24	24	0	24	0%	0%	0		0				
Soil grouting / Subgrade compaction	ea	24	24	0	24	0%	0%	0		0				
Mud Mat (lean concrete)	ea	24	24	0	24	0%	0%	0		0				
Foundation Rebar	ea	24	24	0	24	0%	0%	0		0				
Bolt cage	ea	24	24	0	24	0%	0%	0		0				
Grounding installation	ea	24	24	0	24	0%	0%	0		0				
Base section pour	ea	24	24	0	24	0%	0%	0		0				
Radial section pour	ea	24	24	0	24	0%	0%	0		0				
Foundations Backfilled	ea	24	24	0	24	0%	0%	0		0				
Ground Resistivity Testing	ea	24	24	0	24	0%	0%	0		0				
Crane Pad	ea	24	24	0	24	0%	0%	0		0				
CREWS: 0 HEADCOUNT: 0														
Substation Overall Completion														
General	%	100%	100%	0%	97%	100%	0%	0%		0%				
Control / GIS Building	%	100%	100%	0%	85%	100%	0%	0%		0%				
CADA Building	%	100%	100%	0%	100%	100%	0%	0%		0%				
Foundations	%	100%	100%	0%	100%	100%	0%	0%		0%				
EM Works: High Voltage (HV)	%	100%	100%	0%	100%	100%	0%	0%		0%				
EM Works: Medium/Low Voltage (MW/LV)	%	100%	100%	0%	100%	100%	0%	0%		0%				
Pre-Commissioning: General	%	100%	100%	0%	100%	100%	0%	0%		0%				
Pre-Commissioning: High Voltage (HV)	%	100%	100%	0%	100%	100%	0%	0%		0%				
Pre-Commissioning: Medium/Low Voltage (MW/LV)	%	100%	100%	0%	100%	100%	0%	0%		0%				
CREWS: 0 HEADCOUNT: 0														
OBM Building Overall Completion (if applicable)														
OBM Building	%	100%	100%	0%	100%	100%	0%	0%		0%				
Collection System Overall Completion														
Row Clearing	LF	3,200	600	0	600	19%	0%	0		0				
MV Trench Excavation	LF	3,200	600	0	600	19%	0%	0		0				
MV Cable Splicing	ea	320	60	0	60	19%	0%	0		0				
Fiber Optic Installation	ea	3,200	600	0	600	19%	0%	0		0				
Fiber Optic Terminations / Splices	ea	160	60	0	60	38%	0%	0		0				
Fiber Optic Testing	ea	64	60	0	60	94%	0%	0		0				
MV Cable Installation & Backfill	LF	3,200	600	0	600	19%	0%	0		0				
Bores	ea	160	60	0	60	38%	0%	0		0				
MV Terminations	ea	160	60	0	60	38%	0%	0		0				
Junction Boxes	ea	80	60	0	60	75%	0%	0		0				
PMFT Vault Installation	ea	32	6	0	6	19%	0%	0		0				
PMFT Installation	ea	32	6	0	6	19%	0%	0		0				
PMFT Testing	ea	32	6	0	6	19%	0%	0		0				
PD / VLF Testing	ea	16	6	0	6	38%	0%	0		0				
Grounding System Testing	ea	32	6	0	6	19%	0%	0		0				
CREWS: 0 HEADCOUNT: 0														
WTG Erection & Mechanical Overall Completion														
WTG Erection & Mechanical Overall Completion	ea	24	24	0	24	0%	0%	0		0				
Switchgear or DTE	ea	24	24	0	24	0%	0%	0		0				
Base Section Erected	ea	24	24	0	24	0%	0%	0		0				
Lower Mid Section Erected	ea	24	24	0	24	0%	0%	0		0				
Upper Mid Section Erected	ea	24	24	0	24	0%	0%	0		0				
Grouting	ea	24	24	0	24	0%	0%	0		0				
Top Section Erected	ea	24	24	0	24	0%	0%	0		0				
Rotor Assembly	ea	24	24	0	24	0%	0%	0		0				
Nacelle Installation	ea	24	24	0	24	0%	0%	0		0				
Hub/Blades Set Installation	ea	24	24	0	24	0%	0%	0		0				
Tower Wiping	ea	24	24	0	24	0%	0%	0		0				
Mechanical Walkdown (Punch list issued)	ea	24	24	0	24	0%	0%	0		0				
CREWS: 0 HEADCOUNT: 0														
Turbine Commissioning														
Turbine Commissioning	ea	24	24	0	24	0%	0%	0		0				
Pre-Commissioned (Cold)	ea	24	24	0	24	0%	0%	0		0				
Turbine Commissioned On Grid	ea	24	24	0	24	0%	0%	0		0				
Reliability Test Certificate Received	ea	24	24	0	24	0%	0%	0		0				
CREWS: 0 HEADCOUNT: 0														
Commissioning														
WTG Connection Lines	%	100%	100%	0.0%	100%	100%	0%	0%		0%				
Delivery Substation	%	100%	100%	0.0%	100%	100%	0%	0%		0%				
Step-Up Substation	%	100%	100%	0.0%	100%	100%	0%	0%		0%				
ICT Communication System	%	100%	100%	0.0%	100%	100%	0%	0%		0%				
CADA System	%	100%	100%	0.0%	100%	100%	0%	0%		0%				
Circuits Commissioning	%	100%	100%	0.0%	100%	100%	0%	0%		0%				
Transmission Line	%	100%	100%	0.0%	100%	100%	0%	0%		0%				
Completion and Performance Test	%	100%	100%	0.0%	100%	100%	0%	0%		0%				
CREWS: 0 HEADCOUNT: 0														

