

TODAY'S WEATHER FORECAST														
Conditions	Sunny	Wind Direction	N	Wind Speed	6 mph	Dew Point	65%	Temperature	High 81	Low 54	Humidity	77%	Precipitation	0%

SAFETY									
zero tolerance for speeding and use of cell phones when operating vehicles/equipment - GED Peer orientation - calcium chloride 1251, 811 & 812									
ENVIRONMENTAL									
- SWCA onsite studies through mid-August -									

DAILY HIGHLIGHTS									
- public road install stone base @ 400 modular bridge jumper #L culverts RCP 361 access road - HDPE T21 (remg) stabilization T20, T11 - continued: T12 & T13 road mat - T25, T27 strip & T13 (down) foundations - pipe install - T20, T23 & T21 rebar - T10 & T11 mat - T1 - continued: rebar bottom mat - T2 & T3; anchor ball set - T2 & T3; rebar pedestal - T9 conduit ground - T2 & T3; substation pour at noon									
PUBLIC ROADS CLOSURES									
- current installation on 1500 Ave from 200 St - 275 St from 7/31 to 8/3; end section installation 275 St from 1335 Ave from 7/31 to 8/2; shoulder closure, jump bridge install 1400 Ave from 275 St to 200 St from 7/31 to 8/2; strengthening slab installation on - continued: 1700 Ave from 300 St to 400 St from 7/31 to 8/7; rock berms 1700 Ave from 300 St to 400 St thru 8/15 only from 7/31 to 8/3; cement capitation on 300 St from 1750 Ave to 1 of 1842 Ave from 7/31 to 8/5; 2000 Ave from 400 St to 111 from - continued: 400 St from 1842 Ave to 2000 Ave from 7/31 to 8/7; 1842 Ave from 300 St to 400 St from 7/31 to 8/6 and 1842 Ave from 400 St to 111 from 7/31 to 8/2									

WORK PROGRESS (AS OF COB LAST WORKING DAY)											
ACTIVITY	UNIT	PLANNED	CONFORMED	COMPLETED ACTUAL QTY	REMAINING QUANTITY	WEIGHT (%)	COMPLETED ACTUAL WEIGHTED (%)	COMPLETED LAST WORKDAY LOCATIONS	ACTUAL QTY	LOCATIONS TO COMPLETE	NEXT WORKDAY

Access Roads Overall Completion											
Road Cut	CY	6,222	6,222	30,897	LP	23,085	100%	100%	0		
Road Fill	CY	1,973	1,973	39	39	1,934	100%	100%	0		117
Concrete Substation	CY	13,816	13,816	2,225	1,865	1,865	100%	100%	130		114, 115, 116 & 117
Road Capping	CY	6,091	6,091	1,685	4,405	4,405	100%	100%	1,686		
CREWS: 0 HEADCOUNT: 0											

Public Roads Overall Completion											
Concrete Substation	CY	42,383	42,383	31,213	11,170	60%	70%		5,210		
Road Capping	CY	17,283	17,283	1,000	4,860	73%	73%	4000 & 20000	1,300		4000 & 1842nd
Emergency Surface Treatment	0	141,353	141,353	0	141,353	0%	0%		0		
CREWS: 0 HEADCOUNT: 0											

Foundations Overall Completion											
Pad Clearing (Location)	sq	24	24	12	12	50%	50%		12	T20, T23 & T27	T22
Excavation	cu	24	24	0	24	0%	0%	T1 & T10	0		T13 & T16
Soil Remediation/Subgrade compaction	cu	24	24	0	24	0%	0%		0		T10 & T11
Mud Mat (Lean concrete)	sq	24	24	1	19	7%	21%	T2 & T3	5		T1 & T11
Foundation Rebar	cu	24	24	0	24	0%	0%	T8 & T9 (internal)	0		T1 & T6 (external)
Soil Comp	cu	24	24	0	24	0%	0%		0		T2 & T3
Grounding Installation	cu	24	24	0	24	0%	0%	T8 & T9 (internal ground)	0		T1 & T6 (internal ground) T9 (conduit)
Base section pour	cu	24	24	0	24	0%	0%		0		
Rebar installation pour	cu	24	24	0	24	0%	0%		0		
Foundations Backfilled	cu	24	24	0	24	0%	0%		0		
Ground Remediation Testing	cu	24	24	0	24	0%	0%		0		
Capac Pad	cu	24	24	0	24	0%	0%		0		
CREWS: 0 HEADCOUNT: 0											

Substation Overall Completion											
General	%	100%	100%	10%	85%	85%	20.0%	15%			0.0%
Control / GIS Building	%	100%	100%	0%	100%	100%	1.5%	0%			0.0%
SCADA Building	%	100%	100%	0%	100%	100%	7.5%	0%			0.0%
Foundations	%	100%	100%	0%	100%	100%	20.0%	0%			0.0%
EM Works - High Voltage (dry)	%	100%	100%	0%	100%	100%	15.0%	0%			0.0%
EM Works - Medium/Low Voltage (MV/LV)	%	100%	100%	0%	100%	100%	11.0%	0%			0.0%
Pre-Commissioning - General	%	100%	100%	0%	100%	100%	1.0%	0%			0.0%
Pre-Commissioning - High Voltage (HV)	%	100%	100%	0%	100%	100%	1.0%	0%			0.0%
Pre-Commissioning - Medium/Low Voltage (MV/LV)	%	100%	100%	0%	100%	100%	1.0%	0%			0.0%
CREWS: 0 HEADCOUNT: 0											

OSM Building Overall Completion (if applicable)											
OSM Building	%	100%	100%	0%	100%	100%	0%	0%			0
Collection System Overall Completion											
Flow Clearing	LF	1,300	0	0	0	0%	0%		0		0
MV trench Excavation	LF	1,300	0	0	0	0%	0%		0		0
MV Cable Laying	cu	1,300	0	0	0	0%	0%		0		0
Fiber Optic Installation	cu	1,300	0	0	0	0%	0%		0		0
Fiber Optic Terminations / Splices	cu	1,300	0	0	0	0%	0%		0		0
Fiber Optic Testing	cu	1,300	0	0	0	0%	0%		0		0
MV Cable Installation & Backfill	LF	1,300	0	0	0	0%	0%		0		0
Bores	cu	1,300	0	0	0	0%	0%		0		0
MV Terminations	cu	1,300	0	0	0	0%	0%		0		0
Junction Boxes	cu	1,300	0	0	0	0%	0%		0		0
PMT Vault Installation	cu	1,300	0	0	0	0%	0%		0		0
PMT Installation	cu	1,300	0	0	0	0%	0%		0		0
PMT Testing	cu	1,300	0	0	0	0%	0%		0		0
OTV O&P Testing	cu	1,300	0	0	0	0%	0%		0		0
Grounding System Testing	cu	1,300	0	0	0	0%	0%		0		0
CREWS: 0 HEADCOUNT: 0											

WTG Erection & Mechanical Overall Completion											
Switchgear or DTE	cu	24	24	0	24	0%	0%		0		0
Base Section Erected	cu	24	24	0	24	0%	0%		0		0
Lower Mid Section Erected	cu	24	24	0	24	0%	0%		0		0
Upper Mid Section Erected	cu	24	24	0	24	0%	0%		0		0
Grounding	cu	24	24	0	24	0%	0%		0		0
Top Section Erected	cu	24	24	0	24	0%	0%		0		0
Rotor Assembly	cu	24	24	0	24	0%	0%		0		0
Nacelle Installation	cu	24	24	0	24	0%	0%		0		0
Hub Brackets Set Installation	cu	24	24	0	24	0%	0%		0		0
Tower Wiring	cu	24	24	0	24	0%	0%		0		0
Mechanical (Shutdown (Shunt Hot Issues))	cu	24	24	0	24	0%	0%		0		0
CREWS: 0 HEADCOUNT: 0											

Turbine Commissioning											
Pre-Commissioned (Cold)	cu	24	24	0	24	0%	0%		0		0
Turbine Commissioned On Grid	cu	24	24	0	24	0%	0%		0		0
Reliability Test Certificate Received	cu	24	24	0	24	0%	0%		0		0
CREWS: 0 HEADCOUNT: 0											
Commissioning											
HV Connection Lines	%	100%	100%	0.0%	100%	100%	8.0%	0%			0.0%
Delivery Substation	%	100%	100%	0.0%	100%	100%	8.0%	0%			0.0%
Step-Up Substation	%	100%	100%	0.0%	100%	100%	25.5%	0%			0.0%
ICT Communication System	%	100%	100%	0.0%	100%	100%	8.0%	0%			0.0%
SCADA System	%	100%	100%	0.0%	100%	100%	11.0%	0%			0.0%
Circuit Commissioning	%	100%	100%	0.0%	100%	100%	10.0%	0%			0.0%
Transmission Line	%	100%	100%	0.0%	100%	100%	10.0%	0%			0.0%
Commissioning and Performance Test	%	100%	100%	0.0%	100%	100%	6.5%	0%			0.0%
CREWS: 0 HEADCOUNT: 0											

Identification		NC Opening			NC Resolution			
#	Type	Detected by (LHS)	Date of Detection	Supplier	NC Description	Action	Expected date for closure	Resolution validated by

Contractor	MECHANICAL COMPLETION AND COMMISSIONING STATUS					COMPLETION CERTIFICATES STATUS				
	Item	UNIT	TOTAL QTY	COMPLETED	PROGRESS	Certificate Name	Total	Signed	Remaining	Progress
WFO - Circuits Collection Line	ea.	3	0	0%		Turbine Deliver Completed	24	0	24	0%
WFO - Walk Down (go/no go list issued)	ea.	24	0	0%		Foundation Completion	24	0	24	0%
WFO MCC (Issued by BOP Contractor)	ea.	24	0	0%		WFO Mechanical Completion	24	0	24	0%
WFO MCC (Signed by EOP)	ea.	24	0	0%		Reliability Test	24	0	24	0%
WFO MCC (Issued/signed by Supplier)	ea.	24	0	0%		Commissioning	24	0	24	0%
WFO Pre-Commissioning	ea.	24	0	0%		SCSC Completion	3	0	3	0%
WFO Commissioning	ea.	24	0	0%		Substation Mechanical Completion	1	0	1	0%
WFO Reliability Run Test Finalized	ea.	24	0	0%		O&M Building Completion	1	0	1	0%
Substation Commissioning	ea.	1	0	0%		Substantial BOP Completion	1	0	1	0%
First Synchronization	ea.	1	0	0%		Substantial Substation Completion	1	0	1	0%
Additional Capacity Declaration	ea.	1	0	0%		Total Completion	1	0	1	0%

WEATHER DELAYS	NUMBER OF SHIFTS CONSIDERED AS "WEATHER DELAY DAY"			
	Wind	Rain / Snow / Fog	Lightning	Ice
BOP Core	0	0	0	0
Turbine Erection	0	0	0	0
WFO Services	0	0	0	0
Substation	0	0	0	0
Transmission Line	0	0	0	0
Commissioning	0	0	0	0

PREVIOUS DAY ON-SITE HEAD COUNT		SITE GPS COORDINATES	
Line	Count	DEM Building	ROI
Enel Green Power	9	LAT	
BOP Contractor and Subs	88	LONG	
Turbine Supplier	0	LAT	
Substation Contractor and Subs	0	LONG	
TOTAL	97	LAT	
		LONG	

