



Sunday, June 23, 2019



WHITNEY HILL WIND FARM
24 WTG's
21 GE 2.8 MW & 3 GE 2.3 MW
65 MW Capacity



Substantial Completion Friday, November 15, 2019

COD Monday, December 23, 2019

TODAY'S WEATHER FORECAST

Table with weather conditions: Scattered Thunderstorms, Wind Direction ESE, Wind Speed 5-10 mph, Dew Point 66%, Temperature High 83 Low 70, Humidity 95%, Precipitation 60%

SAFETY and ENVIRONMENTAL status table with weathered out indicators.

DAILY HIGHLIGHTS and PUBLIC ROADS CLOSURES table.

WORK PROGRESS (AS OF COB LAST WORKING DAY)

Access Roads Overall Completion table with columns for UNIT, TOTAL QUANTITIES (PLANNED, CONFIRMED), COMPLETED ACTUAL QTY, REMAINING QUANTITY, WEIGHT (%), COMPLETED ACTUAL WEIGHTED (%), COMPLETED LAST WORKDAY (LOCATIONS, ACTUAL QTY), and LOCATIONS TO COMPLETE (TODAY, NEXT WORKDAY).

Public Roads Overall Completion table with similar structure to Access Roads.

Foundations Overall Completion table with similar structure to Access Roads.

Substation Overall Completion table with progress bars and percentages for various substation components.

O&M Building Overall Completion (if applicable) table.

Collection System Overall Completion table with progress bars and percentages for various collection system tasks.

WTG Erection & Mechanical Overall Completion table with progress bars and percentages for various WTG erection tasks.

Turbine Commissioning table with progress bars and percentages for various turbine commissioning tasks.

Commissioning table with progress bars and percentages for various commissioning tasks.

CREWS: 0 HEADCOUNT: 0



Sunday, June 23, 2019



WHITNEY HILL WIND FARM
24 WTG's
21 GE 2.8 MW & 3 GE 2.3 MW
65 MW Capacity



Substantial Completion

Friday, November 15, 2019

COD

Monday, December 23, 2019

DELIVERIES (AS OF COB LAST WORKING DAY)

Main delivery schedule table with columns: COMPONENT, UNIT, TOTAL QUANTITIES (PLANNED, CONFIRMED), COMPLETED ACTUAL QTY, REMAINING QUANTITY, WEIGHT (%), COMPLETED ACTUAL WEIGHTED (%), DELIVERED LAST WORKDAY (LOCATIONS, ACTUAL QTY), COMPONENTS TO BE DELIVERED (TODAY, NEXT WORKDAY). Includes sections for Turbine Receiving, Collection System Receiving, and Substation Receiving.

HIGH LONESOME WIND FARM - PROGRESS SUMMARY

Progress summary table A for Turbine # 1-7. Rows include Access Road, Foundation, Deliveries Completed, Install. Completed, Commissioning, and UGCS. UGCS is highlighted in red with 0% completion.

Progress summary table B for Turbine # 1-9. Rows include Access Road, Foundation, Deliveries Completed, Install. Completed, Commissioning, and UGCS. UGCS is highlighted in red with 0% completion.

Progress summary table C for Turbine # 1-8. Rows include Access Road, Foundation, Deliveries Completed, Install. Completed, Commissioning, and UGCS. UGCS is highlighted in red with 0% completion.



Sunday, June 23, 2019



WHITNEY HILL WIND FARM  
24 WTG's  
21 GE 2.8 MW & 3 GE 2.3 MW  
65 MW Capacity



Substantial Completion

Friday, November 15, 2019

COD

Monday, December 23, 2019


NON CONFORMITY REGISTER

Identification		NC Opening				NC Resolution		
#	Type	Detected by (Unit)	Date of Detection	Supplier	NC Description	Action	Expected date for closure	Resolution validated by

Contractor	MECHANICAL COMPLETION AND COMMISSIONING STATUS				
	Stage	UNIT	TOTAL QTY	COMPLETED	PROGRESS
	WTG - Circuits (Collection Line)	ea.	3	0	0%
	WTG - Walk Down (punch list issued)	ea.	24	0	0%
	WTG MCC (Issued by BoP Contractor)	ea.	24	0	0%
	WTG MCC (Signed by EGP)	ea.	24	0	0%
	WTG MCC (Issued/signed by Supplier)	ea.	24	0	0%
	WTG Pre-Commissioning	ea.	24	0	0%
	WTG Commissioning	ea.	24	0	0%
	WTG Reliability Run Test Finalized	ea.	24	0	0%
	Substation Commissioning	%	1	0	0%
	First Synchronization	ea.	1	0	0%
	Additional Capacity Declaration	ea.	1	0	0%

COMPLETION CERTIFICATES STATUS				
Certificate Name	Total	Signed	Remaining	Progress
Turbine Delivery Completed	24	0	24	0%
Foundation Completion	24	0	24	0%
WTG Mechanical Completion	24	0	24	0%
Reliability Test	24	0	24	0%
Commissioning	24	0	24	0%
UGCS Completion	3	0	3	0%
Substation Mechanical Completion	1	0	1	0%
O&M Building Completion	1	0	1	0%
Substantial BoP Completion	1	0	1	0%
Substantial Substation Completion	1	0	1	0%
Final Completion	1	0	1	0%

WEATHER DELAYS	NUMBER OF SHIFTS CONSIDERED AS "WEATHER DELAY DAY"			
	Wind	Rain / Snow / Fog	Lightning	Ice
BoP Civil	1	1	0	0
Turbine Erection	0	0	1	0
WTG Deliveries	0	0	0	0
Substation	0	0	0	0
Transmission Line	0	0	0	1
Commissioning	0	0	0	0



PREVIOUS DAY ON-SITE HEAD COUNT	
Enel Green Power	0
BoP Contractor and Subs	0
Turbine Supplier	0
Substation Contractor and Subs	0
<b>TOTAL</b>	<b>0</b>

<b>Total Project Hours</b>	<b>0</b>
----------------------------	----------

SITE GPS COORDINATES	
O&M Building	
LAT	
LONG	
Substation	
LAT	
LONG	
POI	
LAT	
LONG	